

To be filled out by the investor (supervisory inspector or floor installation company)

Investor: _____

Object (House, apartment, others): _____

Address: _____

Room (affects one room): _____

Type of the heating system (water, electricity, other): _____

Screed type (cement, anhydrite, thickness): _____

Date of completion of the screed work: _____

Date (beginning of the floor heating process): _____

After at least 30 days of natural drying (20°C / 50%).

DAY	SYSTEM TEMPERATATURE	NOTICE	SIGNATURE
1	System heated up to 20° C		
2	System heated up to 30° C		
3	System heated up to 40° C		
4	System heated up to 50° C or maximum temperature		
5 - 15	System works on maximum temperature		
16	System lowered to 40° C		
17	System lowered to 30° C		
18	System lowered to 20° C		
19	Moisture measurement (CM measurement)		
19 - 23	System switched off		
24	System heated up to 20° C		
25	System heated up to 30° C		
26	System heated up to 40° C		
27	System heated up to 50° C or maximum temperature		
28	System lowered to 40° C		
29	System lowered to 30° C		
30	System lowered to 20° C	Moisture measurement at a max. temperature of 20° C by CM measurement	

Day of acceptance: _____

Place, date: _____

Installer:
(Signature)

Investor:
(Signature)

The parquet manufacturer Solid-Parkiet is not responsible for an assembly that was not carried out in accordance with the guidelines contained in the assembly instructions.